

Date: Nov. 10th 2015

To: City Council and Public Works and Streets Commission

From: Rick McClung & David Buckwald

Re: October 2015 Public Works Report

Subject: Work Outside of Normal Operations

	CIP -Commons	Commons Roof	Done –except for stainless roof vent covers, they will be installed next week.
	CIP- Log Church	Replace outside log walls	Getting bids, this is a difficult project because the logs are the support for the roof. This part of the building has a very low seismic resistance due to the rotten logs.
	CIP -Wastewater	Parkside Pump Station Genset Building	Construction has started and should be done in a week or 2. Portable connection id complete
	CIP -Water	Blackstone	Mapping/OHA Progress has slowed due to re-org. Hopefully continuity regains soon.
	CIP -Water	Looping project	Phase 1 is complete, waiting on Civil West to get system approved with OHA, also have SCADA repairs to do.
	CIP -Water	South Reservoir	Geotech study is complete –meeting Civil West Nov.12th
	CIP- Water	101 waterline Bid Opening	Reese Engineering prepared documents to solicit bids. Several Bids were received, but exceeded our budget. Project is now being broken into 2 phases.
	CIP- Water	Water Master Plan Conservation & Curtailment	Meeting with Dyer Engineering next week to discuss our water master plan and how to move forward with this project.

	Project	Playground Fence	DONE
	USFS	Contract of services	Operation duties ended Nov.9th, we will still be provided emergency call-out help
	Wastewater	Operator in training	Kevin is being trained as an entry level operator, 93 hrs. this month
	Wastewater	New connections	1 service and 3 stub outs installed
	Wastewater	Main Pump Station	Emergency pump connection vault is installed and pump system tested.